

Ashford Castle Hill Construction Updates August 2022



Approximately 85% of the basement excavation is completed with over 38,000 cubic metres of materials removed from the site.

Site1, Ground floor podium levels are now under formwork and regular concrete pours are planned over the coming months.

New substation kiosk has been commissioned to provide permanent power.

Stormwater culvert works for council is nearly completed to enable the site 2 to commence excavation. Amplification of the local sewer and water infrastructure networks will be commencing soon.